

City of Walnut

FY 2025-2026 Catch Basin Retrofit Project



Proposed Construction Schedule:

No.	Device To Be Installed	Catch Basin ID No.	MAP Sheet	Street Name	Nearest Cross Street	Proposed Install Date	Proposed Install Crew
1	CPS	48	Map 1	AMAR ROAD	AMBER VALLEY DRIVE	Mon, 07/06/26	Install Crew #1
2	CPS	49	Map 1	AMAR ROAD	AMBER VALLEY DRIVE	Mon, 07/06/26	Install Crew #1
3	CPS	50	Map 1	AMAR ROAD	CREEKSIDE DRIVE	Mon, 07/06/26	Install Crew #1
4	CPS	51	Map 1	AMAR ROAD	CREEKSIDE DRIVE	Mon, 07/06/26	Install Crew #1
5	CPS	52	Map 1	AMAR ROAD	CREEKSIDE DRIVE	Mon, 07/06/26	Install Crew #1
6	CPS	54	Map 1	AMAR ROAD	AMBER VALLEY DRIVE	Mon, 07/06/26	Install Crew #1
7	CPS	53	Map 2	AMAR ROAD	LEMON AVENUE	Mon, 07/06/26	Install Crew #1
8	CPS	55	Map 2	AMAR ROAD	LEMON AVENUE	Mon, 07/06/26	Install Crew #1
9	CPS	56	Map 2	LEMON AVENUE	AMAR ROAD	Tue, 07/07/26	Install Crew #1
10	CPS	57	Map 2	LEMON AVENUE	AMAR ROAD	Tue, 07/07/26	Install Crew #1
11	CPS	113	Map 3	COUNTRYSIDE DRIVE	AMAR ROAD	Tue, 07/07/26	Install Crew #1
12	CPS	114	Map 3	COUNTRYSIDE DRIVE	AMAR ROAD	Tue, 07/07/26	Install Crew #1
13	CPS	115	Map 3	AMAR ROAD	COUNTRYSIDE DR	Tue, 07/07/26	Install Crew #1
14	CPS	116	Map 3	AMAR ROAD	COUNTRYSIDE DR	Tue, 07/07/26	Install Crew #1

City of Walnut

FY 2025-2026 Catch Basin Retrofit Project



Proposed Construction Schedule:

No.	Device To Be Installed	Catch Basin ID No.	MAP Sheet	Street Name	Nearest Cross Street	Proposed Install Date	Proposed Install Crew
15	CPS	84	Map 4	AMAR ROAD	MEAOW PASS ROAD	Tue, 07/07/26	Install Crew #1
16	CPS	85	Map 4	AMAR ROAD	MEAOW PASS ROAD	Tue, 07/07/26	Install Crew #1
17	CPS	86	Map 4	AMAR ROAD	MEAOW PASS ROAD	Wed, 07/08/26	Install Crew #1
18	CPS	87	Map 4	AMAR ROAD	MEAOW PASS ROAD	Wed, 07/08/26	Install Crew #1
19	CPS	96	Map 5	AMAR ROAD	SUNSET BLUFT ROAD	Wed, 07/08/26	Install Crew #1
20	CPS	97	Map 5	AMAR ROAD	SUNSET BLUFT ROAD	Wed, 07/08/26	Install Crew #1
21	CPS	90	Map 6	AMAR ROAD	REGAL CANYON ROAD	Wed, 07/08/26	Install Crew #1
22	CPS	91	Map 6	AMAR ROAD	REGAL CANYON ROAD	Wed, 07/08/26	Install Crew #1
23	CPS	92	Map 6	AMAR ROAD	REGAL CANYON ROAD	Wed, 07/08/26	Install Crew #1
24	CPS	93	Map 6	AMAR ROAD	REGAL CANYON ROAD	Wed, 07/08/26	Install Crew #1
25	CPS	94	Map 6	AMAR ROAD	REGAL CANYON ROAD	Thu, 07/09/26	Install Crew #1
26	CPS	95	Map 6	AMAR ROAD	REGAL CANYON ROAD	Thu, 07/09/26	Install Crew #1
27	CPS	88	Map 7	GRAND AVENUE	AMAR ROAD	Thu, 07/09/26	Install Crew #1
28	CPS	89	Map 7	GRAND AVENUE	AMAR ROAD	Thu, 07/09/26	Install Crew #1

City of Walnut

FY 2025-2026 Catch Basin Retrofit Project



Proposed Construction Schedule:

No.	Device To Be Installed	Catch Basin ID No.	MAP Sheet	Street Name	Nearest Cross Street	Proposed Install Date	Proposed Install Crew
29	CPS	98	Map 7	GRAND AVENUE	AMAR ROAD	Thu, 07/09/26	Install Crew #1
30	CPS	99	Map 7	TEMPLE AVENUE	GRAND AVENUE	Thu, 07/09/26	Install Crew #1
31	CPS	106	Map 7	TEMPLE AVENUE	MT SAC WAY	Thu, 07/09/26	Install Crew #1
32	CPS	109	Map 7	TEMPLE AVENUE	MT SAC WAY	Thu, 07/09/26	Install Crew #1
33	CPS	110	Map 7	GRAND AVENUE	TEMPLE AVENUE	Fri, 07/10/26	Install Crew #1
34	CPS	111	Map 7	GRAND AVENUE	TEMPLE AVENUE	Fri, 07/10/26	Install Crew #1
35	CPS	112	Map 7	GRAND AVENUE	TEMPLE AVENUE	Fri, 07/10/26	Install Crew #1
36	CPS	100	Map 8	MT SAC WAY	TEMPLE AVENUE	Fri, 07/10/26	Install Crew #1
37	CPS	101	Map 8	MT SAC WAY	TEMPLE AVENUE	Mon, 07/13/26	Install Crew #1
38	CPS	102	Map 8	TEMPLE AVENUE	MT SAC WAY	Mon, 07/13/26	Install Crew #1
39	CPS	103	Map 8	TEMPLE AVENUE	MT SAC WAY	Mon, 07/13/26	Install Crew #1
40	CPS	104	Map 8	TEMPLE AVENUE	MT SAC WAY	Mon, 07/13/26	Install Crew #1
41	CPS	105	Map 8	TEMPLE AVENUE	MT SAC WAY	Mon, 07/13/26	Install Crew #1
42	CPS	107	Map 8	MT SAC WAY	TEMPLE AVENUE	Mon, 07/13/26	Install Crew #1

City of Walnut

FY 2025-2026 Catch Basin Retrofit Project



Proposed Construction Schedule:

No.	Device To Be Installed	Catch Basin ID No.	MAP Sheet	Street Name	Nearest Cross Street	Proposed Install Date	Proposed Install Crew
43	CPS	108	Map 8	MT SAC WAY	TEMPLE AVENUE	Mon, 07/13/26	Install Crew #1
44	CPS	125	Map 9	TEMPLE AVENUE	BONITA DRIVE	Mon, 07/13/26	Install Crew #1
45	CPS	126	Map 10	TEMPLE AVENUE	BONITA DRIVE	Tue, 07/14/26	Install Crew #1
46	CPS	127	Map 10	TEMPLE AVENUE	BONITA DRIVE	Tue, 07/14/26	Install Crew #1
47	CPS	128	Map 10	TEMPLE AVENUE	BONITA DRIVE	Tue, 07/14/26	Install Crew #1
48	CPS	129	Map 10	TEMPLE AVENUE	BONITA DRIVE	Tue, 07/14/26	Install Crew #1
49	CPS	130	Map 10	TEMPLE AVENUE	BONITA DRIVE	Tue, 07/14/26	Install Crew #1
50	CPS	131	Map 10	TEMPLE AVENUE	BONITA DRIVE	Tue, 07/14/26	Install Crew #1
51	CPS	132	Map 10	TEMPLE AVENUE	BONITA DRIVE	Tue, 07/14/26	Install Crew #1
52	CPS	133	Map 10	TEMPLE AVENUE	BONITA DRIVE	Tue, 07/14/26	Install Crew #1
53	CPS	134	Map 10	TEMPLE AVENUE	BONITA DRIVE	Wed, 07/15/26	Install Crew #1
54	CPS	117	Map 11	STONYBROOK DRIVE	GRAND AVENUE	Wed, 07/15/26	Install Crew #1
55	CPS	118	Map 11	STONYBROOK DRIVE	GRAND AVENUE	Wed, 07/15/26	Install Crew #1
56	CPS	119	Map 11	GRAND AVENUE	STONYBROOK DRIVE	Wed, 07/15/26	Install Crew #1

City of Walnut

FY 2025-2026 Catch Basin Retrofit Project



Proposed Construction Schedule:

No.	Device To Be Installed	Catch Basin ID No.	MAP Sheet	Street Name	Nearest Cross Street	Proposed Install Date	Proposed Install Crew
57	CPS	120	Map 11	GRAND AVENUE	STONYBROOK DRIVE	Wed, 07/15/26	Install Crew #1
58	CPS	121	Map 11	GRAND AVENUE	STONYBROOK DRIVE	Wed, 07/15/26	Install Crew #1
59	CPS	122	Map 11	GRAND AVENUE	STONYBROOK DRIVE	Wed, 07/15/26	Install Crew #1
60	CPS	123	Map 11	GRAND AVENUE	TEMPLE AVENUE	Wed, 07/15/26	Install Crew #1
61	CPS	124	Map 11	GRAND AVENUE	TEMPLE AVENUE	Thu, 07/16/26	Install Crew #1
62	CPS	74	Map 12	GRAND AVENUE	SNOW CREEK DRIVE	Thu, 07/16/26	Install Crew #1
63	CPS	75	Map 12	GRAND AVENUE	SNOW CREEK DRIVE	Thu, 07/16/26	Install Crew #1
64	CPS	76	Map 12	GRAND AVENUE	SNOW CREEK DRIVE	Thu, 07/16/26	Install Crew #1
65	CPS	77	Map 12	SNOW CREEK DRIVE	GRAND AVENUE	Thu, 07/16/26	Install Crew #1
66	CPS	78	Map 12	SNOW CREEK DRIVE	GRAND AVENUE	Thu, 07/16/26	Install Crew #1
67	CPS	79	Map 12	GRAND AVENUE	SNOW CREEK DRIVE	Thu, 07/16/26	Install Crew #1
68	CPS	80	Map 12	GRAND AVENUE	SNOW CREEK DRIVE	Thu, 07/16/26	Install Crew #1
69	CPS	81	Map 12	SNOW CREEK DRIVE	GRAND AVENUE	Fri, 07/17/26	Install Crew #1
70	CPS	82	Map 12	SNOW CREEK DRIVE	GRAND AVENUE	Fri, 07/17/26	Install Crew #1

City of Walnut

FY 2025-2026 Catch Basin Retrofit Project



Proposed Construction Schedule:

No.	Device To Be Installed	Catch Basin ID No.	MAP Sheet	Street Name	Nearest Cross Street	Proposed Install Date	Proposed Install Crew
71	CPS	83	Map 12	GRAND AVENUE	SNOW CREEK DRIVE	Fri, 07/17/26	Install Crew #1
72	CPS	68	Map 13	LA PUENTE ROAD	SPUR TAIL AVENUE	Fri, 07/17/26	Install Crew #1
73	CPS	69	Map 13	LA PUENTE ROAD	SPUR TAIL AVENUE	Fri, 07/17/26	Install Crew #1
74	CPS	70	Map 13	LA PUENTE ROAD	SPUR TAIL AVENUE	Fri, 07/17/26	Install Crew #1
75	CPS	71	Map 13	LA PUENTE ROAD	SPUR TAIL AVENUE	Fri, 07/17/26	Install Crew #1
76	CPS	72	Map 13	LA PUENTE ROAD	SPUR TAIL AVENUE	Fri, 07/17/26	Install Crew #1
77	CPS	73	Map 13	LA PUENTE ROAD	SPUR TAIL AVENUE	Mon, 07/20/26	Install Crew #1
78	CPS	67	Map 14	LA PUENTE ROAD	PIERRE ROAD	Mon, 07/20/26	Install Crew #1
79	CPS	58	Map 15	GRAND AVENUE	SAN JOSE HILLS ROAD	Mon, 07/20/26	Install Crew #1
80	CPS	59	Map 15	GRAND AVENUE	SAN JOSE HILLS ROAD	Mon, 07/20/26	Install Crew #1
81	CPS	60	Map 15	GRAND AVENUE	MOUNTANEER ROAD	Mon, 07/20/26	Install Crew #1
82	CPS	61	Map 15	MOUNTANEER ROAD	GRAND AVENUE	Mon, 07/20/26	Install Crew #1
83	CPS	62	Map 15	MOUNTANEER ROAD	GRAND AVENUE	Mon, 07/20/26	Install Crew #1
84	CPS	63	Map 15	MOUNTANEER ROAD	GRAND AVENUE	Mon, 07/20/26	Install Crew #1

City of Walnut

FY 2025-2026 Catch Basin Retrofit Project



Proposed Construction Schedule:

No.	Device To Be Installed	Catch Basin ID No.	MAP Sheet	Street Name	Nearest Cross Street	Proposed Install Date	Proposed Install Crew
85	CPS	64	Map 16	GRAND AVENUE	WALNUT VALLEY DRIVE	Tue, 07/21/26	Install Crew #1
86	CPS	65	Map 16	GRAND AVENUE	WALNUT VALLEY DRIVE	Tue, 07/21/26	Install Crew #1
87	CPS	66	Map 16	GRAND AVENUE	WALNUT VALLEY DRIVE	Tue, 07/21/26	Install Crew #1
88	CPS	46	-	PIERRE ROAD	LA PUENTE ROAD	Pending	Install Crew #1
89	CPS	47	-	LA PUENTE ROAD	PIERRE ROAD	Pending	Install Crew #1